

EQUITRANS, L.P.
FERC Docket No. PF15-22-000
EQUITRANS EXPANSION PROJECT
Monthly Status Report for April 2015 Activities

I. Pipeline

a. Land and Civil Surveys

- i. H-316 (3.0 mi)
 - 30% routing complete for proposed route
 - 65% survey permissions obtained for proposed route
 - 13% centerline survey complete for proposed route
 - 0% ROW acquired by length
 - 7 access roads identified to date, 0% acquired
 - 12 ancillary sites identified to date, 0% acquired
- ii. H-318 (4.1 mi)
 - 60% routing complete for proposed route
 - 92% survey permissions obtained for proposed route
 - 52% centerline survey complete for proposed route
 - 0% ROW acquired by length
 - 10 access roads identified to date, 0% acquired
 - 12 ancillary sites identified to date, 0% acquired
- iii. H-158 (0.25 mi)
 - 100% routing complete for proposed route
 - 100% survey permissions obtained for proposed route
 - 100% centerline survey complete for proposed route
 - 0% ROW acquired by length
 - 1 access road identified to date, 0% acquired
 - 1 ancillary site identified to date, 0% acquired
- iv. M-80 (0.25 mi)
 - All routing, survey permission, centerline survey, ROW acquisition, access roads and ancillary sites reported under H-158

b. Environmental

- i. Stream and Wetland field surveys – 0% complete
- ii. Phase I Cultural surveys – 0% complete
- iii. Bats – 0% complete
- iv. Mussels – 0% complete
- v. Plants – 0% complete
- vi. Aquatics – 0% complete

c. Engineering

- i. HDD Design underway on H-316 and H-318
- ii. Mechanical Design of Launchers and Receivers underway

II. Compressor Station

a. Redhook Station (H316 milepost 0.0)

- i. Land – 100% survey permissions obtained for proposed site

EQUITRANS, L.P.
 FERC Docket No. PF15-22-000
EQUITRANS EXPANSION PROJECT
 Monthly Status Report for April 2015 Activities

- Negotiations with landowners surrounding the proposed site
- ii. Environmental – Will commence in May
- iii. Engineering – Preliminary Compressor Station design on-going
 - Preliminary Compressor Station plot plans and process flow diagrams are underway
 - Preliminary cut and fill analysis is complete
 - Compression and other equipment initial quotes are on-going
- iv. Construction – Station site has been reviewed for constructability and found acceptable

III. Interconnect Facility

a. Webster Interconnect

- i. Land – Locations have been identified and survey permission has been requested
- ii. Environmental – Will commence in May
- iii. Engineering – Preliminary Interconnect Station size and Equipment specifications is on-going
- iv. Construction – Site has been reviewed for constructability and requires additional investigation

IV. Stakeholder Communications

- a. Government Officials and Non-Government Officials – 64 correspondences (March and April)
- b. Open Houses
 - i. No open houses have been held to date. Meetings will begin on May 20, 2015
- c. Other
 - i. Project Inquiries:

April 2015 Project Inquiries	Total as of Last Month	Received This Month	Total Calls To Date
Phone Calls Received	0	1	1
Calls with Unresolved Issues	0	0	0
E-mails Received	0	1	1
E-mails with Unresolved Issues	0	0	0
Letters Received	0	0	0
Letters with Unresolved Issues	0	0	0
Total of all Inquiries	0	2	2

V. Agency Communications

- a. Agency Meetings – See attached Exhibit 1

EQUITRANS, L.P.
 FERC Docket No. PF15-22-000
EQUITRANS EXPANSION PROJECT
 Monthly Status Report for April 2015 Activities

EXHIBIT 1 - AGENCY CORRESPONDENCE (UPDATED 5/11/2015)				
Agency	Points of Contact	Correspondence Type	Date Submitted	Correspondence Received
Federal				
Federal Energy Regulatory Commission (FERC)	Rich McGuire, Acting Director	Pre-filing	April 1, 2015	Meeting on April 1, 2015 with the FERC to initiate the pre-filing request.
		Project Introduction Letter	April 27, 2015	
Bureau of Indian Affairs, Eastern Regional Office	Johnna Blackhair, Deputy Regional Director 545 Marriott Drive, Suite 700 Nashville, TN 37214	Project Introduction Letter	April 27, 2015	--
U.S. Department of Transportation (DOT), Office of Safety, Energy, and the Environment	Barbara McCann, Director	Project Introduction Letter	April 27, 2015	--
U.S. Army Corps of Engineers (USACE), Pittsburgh District	Regulatory/Permits	Project Introduction Letter	April 27, 2015	--
U.S. Army Corps of Engineers (USACE), Huntington District	Colonel Leon F. Parrott	Project Introduction Letter	April 27, 2015	--
U.S. Department of Agriculture (USDA), Pennsylvania	Joe Kraft, State Soil Scientist	Project Introduction Letter	April 27, 2015	--
U.S. Fish and Wildlife Service (USFWS), Pennsylvania Field Office	Lora Zimmerman, Project Leader	Project Introduction Letter	April 27, 2015	--
Federal Aviation Administration (FAA)	Katie Venticinqe, Specialist	Project Introduction Letter	April 27, 2015	--
	Joan Tengowski, Technician	Project Introduction Letter	April 27, 2015	Email received April 30, 2015 requested e-filing for FAA study of the Project and provided WVA contacts
U.S. Environmental Protection Agency (EPA)	Region 3 Air Protection Division	Project Introduction Letter	April 27, 2015	--
U.S. Fish and Wildlife Service (USFWS), West Virginia Field Office	John Schmidt	Project Introduction Letter	April 27, 2015	--
State				
Pennsylvania Game Commission (PGC)	Bureau of Wildlife Habitat Management Division of Environmental Planning & Habitat Protection	Project Introduction Letter	April 27, 2015	--
Pennsylvania Department of Conservation and	Rachel Carson,	Project Introduction Letter	April 27, 2015	--

EQUITRANS, L.P.
 FERC Docket No. PF15-22-000
EQUITRANS EXPANSION PROJECT
 Monthly Status Report for April 2015 Activities

EXHIBIT 1 - AGENCY CORRESPONDENCE (UPDATED 5/11/2015)				
Agency	Points of Contact	Correspondence Type	Date Submitted	Correspondence Received
Natural Resources (PADCNR)	Conservation Science and Ecological Services Division			
Pennsylvania Fish and Boat Commission	Dave Spotts, Chief	Project Introduction Letter	April 27, 2015	--
Pennsylvania Department of Environmental Protection (PADEP), Air Permits Division	Mark Wayner, Air Quality Program Manager	Project Introduction Letter	April 27, 2015	Meeting on March 10, 2015 with the PADEP Southwest Regional Office for a high level review of the Redhook Compressor Station. Mark Wayner, Mark Gorog, Devin Tomko, Jeannine Hammer, Mark Sowa and Regina Henry were in attendance.
	Mark Gorog, Environmental Engineer Manager	Project Introduction Letter	April 27, 2015	
	Devin Tomko, Air Quality Engineering Specialist	Project Introduction Letter	April 27, 2015	
PADEP	Chuck Colbert, Engineer – Permitting	Project Introduction Letter	April 27, 2015	--
PADEP, Division of Waterways, Wetlands, and Stormwater Management (DWWSM)	Greg Holesh Civil Engineer Manager, Hydraulic (Permits)	Project Introduction Letter	April 27, 2015	--
PADEP District Office		Project Introduction Letter	April 27, 2015	--
Pennsylvania Department of Transportation	John Brosnan, H.O.P. Manager	Project Introduction Letter	April 27, 2015	--
	Richard Marker, P.E., H.O.P. Manager	Project Introduction Letter	April 27, 2015	
Pennsylvania Historical and Museum Commission, Bureau for Historic Preservation	Serena Bellew, Bureau Director / Deputy State Historic Preservation Officer	Project Introduction Letter	April 27, 2015	--
	Barbara Frederick, Western Region Historic Resources	Project Introduction Letter	April 27, 2015	Email sent April 30, 2015 included GIS ZIP file of project location
	Kira Heinrich, Archaeological Resources	Project Introduction Letter	April 27, 2015	--
West Virginia Division of Natural Resources (WVDNR), Natural Heritage Program	Barbara Sargent	Project Introduction Letter	April 27, 2015	--
WVDNR, Office of Land and Streams	Joe T. Scarberry	Project Introduction Letter	April 27, 2015	--
West Virginia Department of Environmental	Jamon Goodrich	Project Introduction Letter	April 27, 2015	--

EQUITRANS, L.P.
 FERC Docket No. PF15-22-000
EQUITRANS EXPANSION PROJECT
 Monthly Status Report for April 2015 Activities

EXHIBIT 1 - AGENCY CORRESPONDENCE (UPDATED 5/11/2015)				
Agency	Points of Contact	Correspondence Type	Date Submitted	Correspondence Received
Protection (WV DEP), North Central Regional Office				
WVDEP, Office of Oil and Gas	Tom Bass	Project Introduction Letter	April 27, 2015	--
WVDEP, Division of Water and Waste Management	Scott G. Mandirola, Division Director	Project Introduction Letter	April 27, 2015	--
WVDEP, Division of Air Quality	Jay Fedczak, Assistant Director of Permitting	Project Introduction Letter	April 27, 2015	--
West Virginia Department of Transportation (WVDOT), Division of Highways (DOH)	Wayne Kessinger, Permit Section Administrator	Project Introduction Letter	April 27, 2015	--
West Virginia Division of Culture and History	Susan Pierce, Director, Deputy State Historic Preservation Officer	Project Introduction Letter	April 27, 2015	--
Department of Economic Development for Greene County	Lisa Snider, District Manager	Project Introduction Letter	April 27, 2015	--
Greene County Planning Commission	Brent Burnett, Chairman	Project Introduction Letter	April 27, 2015	--
Allegheny County Department of Public Works	Mike Burdelsky	Project Introduction Letter	April 27, 2015	--
Allegheny County Economic Development, Planning Division	Robert Hurley, Director	Project Introduction Letter	April 27, 2015	--
Washington County Planning Commission	Caroline Sinchar,	Project Introduction Letter	April 27, 2015	--
Wetzel County Flood Plain Management	Edgar Sapp, Director	Project Introduction Letter	April 27, 2015	--