



Paul W. Diehl
Counsel-Midstream
412.395.5540 Direct
pdiehl@eqt.com

March 9, 2018

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Re: Equitrans, L.P.
Docket No. CP16-13-000
Weekly Status Report No. 13

Dear Ms. Bose:

On October 13, 2017, in the docket noted above, the Federal Energy Regulatory Commission (“Commission”) issued an order granting a certificate of public convenience and necessity (“Order”) to Equitrans, L.P. (“Equitrans”) to construct and operate its proposed Equitrans Expansion Project (“Project”). In compliance with Environmental Condition Nos. 8 and 14, Equitrans submits its status report for the period ending March 8, 2018.

If you have any questions, please do not hesitate to contact me at (412) 395-5540 or pdiehl@eqt.com. Thank you.

Respectfully submitted,

Equitrans, L.P.

Paul W. Diehl
Counsel-Midstream

Enclosures

cc: All Parties (w/enclosures)
Paul Friedman, OEP (w/enclosures)
Lavinia DiSanto, Cardno, Inc. (w/enclosures)
Doug Mooneyhan, Cardno, Inc. (w/enclosures)

FEDERAL AND STATE AUTHORIZATIONS

No new updates since last week’s report.

CONSTRUCTION STATUS

Tables 1 and 2 provide status updates for each facility by construction activity. Values are generated per contractor and inspection status reports prior to reconciliation, which may generate minor inconsistencies.

Site clearing and E&S installation was completed at the Redhook Compressor station. ROW clearing and other pipeline activities did not progress in this reporting period.

| Table 1 – Pipeline Construction Status | | | | | |
|--|-------|------|-------|-------|-------|
| Activity | H-316 | M-80 | H-158 | H-305 | H-319 |
| ROW Clearing | 0% | 90% | 90% | 0% | 0% |
| Grading | 0% | 0% | 0% | 0% | 0% |
| Trenching | 0% | 0% | 0% | 0% | 0% |
| Stringing | 0% | 0% | 0% | 0% | 0% |
| HDD | 0% | 0% | 0% | 0% | 0% |
| Welding | 0% | 0% | 0% | 0% | 0% |
| Lower-In | 0% | 0% | 0% | 0% | 0% |
| Pad & Backfill | 0% | 0% | 0% | 0% | 0% |
| Final Cleanup | 0% | 0% | 0% | 0% | 0% |

| Table 2 – Facility Construction Status | | | |
|--|------------|----------------------|------------|
| Activity | Redhook CS | Webster Interconnect | Mobley Tap |
| Demo/Utility Work | 100%/30% | 0% | 0% |
| E&S Installation | 100% | 0% | 0% |
| Site Clearing | 100% | 0% | 0% |
| Site Development | 0% | 0% | 0% |
| Mechanical Install | 0% | 0% | 0% |
| Electrical Install | 0% | 0% | 0% |
| Building Install | 0% | 0% | 0% |

WORK PLANNED FOR NEXT REPORTING PERIOD

Site development at the Redhook Compressor Station may begin during the next reporting period depending on weather conditions and final utility relocations. . The pipeline contractor is awaiting confirmation of material delivery before starting to grade ROW on the M-80 and H-158.

SCHEDULE CHANGES

Table 3 provides proposed and actual crossing dates for waterbodies encountered in the project footprint, by facility and approximate station. Dates are subject to change based on weather, contractor progress, and resource availability.

| Table 3 – Proposed Waterbody Crossing Schedule | | | | |
|---|---------------------------------|----------------|-------------------------------|-----------------------------|
| Water Body Designation | Facility | Station | Proposed Crossing Date | Actual Crossing Date |
| Stream S-AA1 UNT To South Fork Tenmile Creek (WWF) | M-80 Pipeline H-158 Pipeline | 8+50 | 3/18/2018 | TBD |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

ENVIRONMENTAL ISSUES

Table 4 summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue.

| Table 4 – Environmental Compliance | | | | |
|---|---------------|-----------------|-----------------------------|----------------------------|
| Compliance | Spread | Location | Description and Date | Correction and Date |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Note: PAR – Problem Area Report; NCR – Noncompliance Report.

LANDOWNER RESOLUTIONS

Table 5 summarizes landowner concerns encountered during construction and the method and date of resolution. Items that have been resolved will be removed from the table after the next reporting period.

| Table 5 - Landowner Concerns | | | | | |
|-------------------------------------|--------------------------|--------------------|------------------------|---------------------------|---|
| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
| No ID | Redhook | n/a | 03/01/18 | 03/06/18 | Landowner called concerning loss of telecommunications at his business, Braden Run Animal Hospital because of construction activity. Notified construction immediately. Met with Landowner and the contractor that was responsible for the loss. Contractor and Landowner will agree to lost revenue of business. |

ATTACHMENT A

Tables A-1 and A-2 have been removed from this report as all approvals have been received.

| Table A-3 | | | |
|---|--|--|---|
| Permit Modifications Needed for the Equitrans Expansion Project Variance | | | |
| H-316 Pipeline Route Modification | | | |
| Agency | Permit/ Consultation | Equitrans Expansion Project | |
| | | Submittal Date | Receipt Date |
| Federal | | | |
| COE Pittsburgh District | Section 404 of CWA & Section 10 of RHA permits | Submitted 12/15/2017 | Pending |
| USDOI - FWS | Section 7 of ESA, BGEPA, and MBTA Consultations | Submittal of revised Bat Survey Report on October 27, 2017. | November 27, 2017 |
| State of Pennsylvania | | | |
| PADEP, Division of Waterways, Wetlands, and Stormwater Management | Chapter 105 Water Obstruction and Encroachment Permit; CWA Section 401 Water Quality Certification (jointly with COE Section 404) Submerged Lands License Agreement | Submitted revised application on 12/15/2017 | Pending |
| Pennsylvania Historical and Museum Commission, State Historic Preservation Office | Section 106 NHPA Consultations | November 20, 2017 | Concurrence received regarding Archaeological Resources on November 29, 2017 and Historic Architecture on November 30, 2017 |
| Pennsylvania Fish and Boat Commission | ESA Consultations | Consultation for Project variance initiated on September 25, 2017 | September 28, 2017 |
| Pennsylvania Game Commission | ESA Consultations | Submittal of revised Bat Survey Report on October 27, 2017. | October 31, 2017 |
| Pennsylvania Department of Conservation and Natural Resources | ESA Consultations | Submittal of revised Rare Plant Survey Report on October 27, 2017. | October 30, 2017 |
| N/A = Not applicable | | | |