



Paul W. Diehl
Counsel-Midstream
412.395.5540 Direct
pdiehl@eqt.com

March 22, 2018

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Re: Equitrans, L.P.
Docket No. CP16-13-000
Weekly Status Report No. 16

Dear Ms. Bose:

On October 13, 2017, in the docket noted above, the Federal Energy Regulatory Commission ("Commission") issued an order granting a certificate of public convenience and necessity ("Order") to Equitrans, L.P. ("Equitrans") to construct and operate its proposed Equitrans Expansion Project ("Project"). In compliance with Environmental Condition Nos. 8 and 14, Equitrans submits its status report for the period ending March 21, 2018.

If you have any questions, please do not hesitate to contact me at (412) 395-5540 or pdiehl@eqt.com. Thank you.

Respectfully submitted,

Equitrans, L.P.

A handwritten signature in blue ink that reads "Paul W. Diehl". The signature is written in a cursive, flowing style.

Paul W. Diehl
Counsel-Midstream

Enclosures

cc: All Parties (w/enclosures)
Paul Friedman, OEP (w/enclosures)
Lavinia DiSanto, Cardno, Inc. (w/enclosures)
Doug Mooneyhan, Cardno, Inc. (w/enclosures)



FEDERAL AND STATE AUTHORIZATIONS

No new updates since last week's report.

CONSTRUCTION STATUS

Tables 1 and 2 provide status updates for each facility by construction activity. Values are generated per contractor and inspection status reports prior to reconciliation, which may generate minor inconsistencies.

Local utility continued relocation of a foreign pipeline so work could proceed on site. The pipeline contractor completed the road bore on the H-158/M-80 project.

Activity	H-316	M-80	H-158	H-305	H-319
ROW Clearing	0%	90%	90%	0%	0%
Grading	0%	0%	0%	0%	0%
Trenching	0%	0%	0%	0%	0%
Stringing	0%	0%	0%	0%	0%
HDD / Bores	0%	100%	100%	0%	0%
Welding	0%	0%	0%	0%	0%
Lower-In	0%	0%	0%	0%	0%
Pad & Backfill	0%	0%	0%	0%	0%
Final Cleanup	0%	0%	0%	0%	0%

Activity	Redhook CS	Webster Interconnect	Mobley Tap
Demo/Utility Work	100%/50%	0%	0%
E&S Installation	100%	0%	0%
Site Clearing	100%	0%	0%
Site Development	0%	0%	0%
Mechanical Install	0%	0%	0%
Electrical Install	0%	0%	0%
Building Install	0%	0%	0%

WORK PLANNED FOR NEXT REPORTING PERIOD

The site construction contractor will remobilize to site to begin construction. The pipeline contractor will begin building ROW and trenching for the M-80 and H-158.

At the Webster Interconnect, the contractor will be mobilizing to begin installation ECDs and demolition of an existing structure.

SCHEDULE CHANGES

Table 3 provides proposed and actual crossing dates for waterbodies encountered in the project footprint, by facility and approximate station. Dates are subject to change based on weather, contractor progress, and resource availability.



Table 3 – Proposed Waterbody Crossing Schedule				
Water Body Designation	Facility	Station	Proposed Crossing Date	Actual Crossing Date
Stream S-AA1 UNT To South Fork Tenmile Creek (WWF)	M-80 Pipeline H-158 Pipeline	8+50	3//30/2018	TBD

ENVIRONMENTAL ISSUES

Table 4 summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue.

Table 4 – Environmental Compliance				
Compliance	Spread	Location	Description and Date	Correction and Date

Note: PAR – Problem Area Report; NCR – Noncompliance Report.



LANDOWNER RESOLUTIONS

Table 5 summarizes landowner concerns encountered during construction and the method and date of resolution. Items that have been resolved will be removed from the table after the next reporting period.

Table 5 - Landowner Concerns					
Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution



ATTACHMENT A

Tables A-1 and A-2 have been removed from this report as all approvals have been received.

Table A-3			
Permit Modifications Needed for the Equitrans Expansion Project Variance			
H-316 Pipeline Route Modification			
Agency	Permit/ Consultation	Equitrans Expansion Project	
		Submittal Date	Receipt Date
Federal			
COE Pittsburgh District	Section 404 of CWA & Section 10 of RHA permits	Submitted 12/15/2017	Pending
USDOI - FWS	Section 7 of ESA, BGEPA, and MBTA Consultations	Submittal of revised Bat Survey Report on October 27, 2017.	November 27, 2017
State of Pennsylvania			
PADEP, Division of Waterways, Wetlands, and Stormwater Management	Chapter 105 Water Obstruction and Encroachment Permit; CWA Section 401 Water Quality Certification (jointly with COE Section 404) Submerged Lands License Agreement	Submitted revised application on 12/15/2017	Pending
Pennsylvania Historical and Museum Commission, State Historic Preservation Office	Section 106 NHPA Consultations	November 20, 2017	Concurrence received regarding Archaeological Resources on November 29, 2017 and Historic Architecture on November 30, 2017
Pennsylvania Fish and Boat Commission	ESA Consultations	Consultation for Project variance initiated on September 25, 2017	September 28, 2017
Pennsylvania Game Commission	ESA Consultations	Submittal of revised Bat Survey Report on October 27, 2017.	October 31, 2017
Pennsylvania Department of Conservation and Natural Resources	ESA Consultations	Submittal of revised Rare Plant Survey Report on October 27, 2017.	October 30, 2017
N/A = Not applicable			

Document Content(s)

CP16-13 Cover letter -weekly report (3-21)-FINAL.PDF.....1-1

EEP-Weekly Report -16 03-21-2018_v2.PDF.....2-5